

Previous Updates

August, 2021 Update:

Paving

- Base course asphalt has been placed on: *Cain Court, Dobson Court, Sheardown Drive, Hazelbury Drive, Holden Drive, McCutcheon Drive, Robb Drive, MacTaggart Drive (between Holden and McCutcheon)*
- Base course will be paved when curb work is complete on: *Witherspoon Way, Russel Snider Drive, Holden Drive cul-de-sac, MacTaggart*

Servicing Crew

- All underground sanitary work (mainline and services) has been installed in NSS Phase 2 Contract 3. Sanitary sewer testing continues.

Restoration Crew

- Backfilling behind new curbs on Holden and MacTaggart
- Driveway restorations ongoing (work required saw cutting, asphalt removal, re-grading and edger restoration).
- Grading sanitary service cuts in preparation of topsoil and sod.

Road / Curb Crew

- Adjusting catch-basin and manholes along Russel Snider Drive, MacTaggart Drive and Witherspoon Way
- Removal of damaged curb sections and subdrain installation along Witherspoon Way, MacTaggart Drive and Russel Snider Drive
- New curb installations to proceed shortly after removals and subdrain installation.

Site Clean Up

- Removal of materials/clean up of compound on Russel Snider Drive
- General Site Cleanup

June, 2020 Update:

- Construction Planned for September, 2020
- Public Open House – January 16th, 2020

Phase 2 – Contract 1 & 2

- Project is substantially complete.
- Refer to [By-law 2019-073](#) for Capital Charges.